

ID	Task Mode	Task Name	Duration	Start	Finish	% Complete	Depends on	2021		Half 1, 2022			Half 2, 2022			Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024	Half 1, 2025
								S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S
1		Duration	770 days	Mon 22/11/21	Fri 01/11/24	0%																				
2		Carrington Relief Road Design Programme to Construction Start only (No CPO)	735 days	Mon 22/11/21	Fri 13/09/24	0%																				
3		Amey Staffordshire procurement and lead in	30 days	Mon 22/11/21	Fri 31/12/21	0%																				
4		Procurement and Survey Works	200 days	Mon 03/01/22	Fri 07/10/22	0%																				
5		Procure/carry out Digital Ground Model survey	60 days	Mon 03/01/22	Fri 25/03/22	0%	2 - Amey Staffordshire procurement and lead in																			
6		Scope/Procure/carry out Ecology surveys	200 days	Mon 03/01/22	Fri 07/10/22	0%	2 - Amey Staffordshire procurement and lead in																			
7		Scope/Procure/carry out Geo technical site investigation	150 days	Mon 03/01/22	Fri 29/07/22	0%	2 - Amey Staffordshire procurement and lead in																			
8		Scope/Procure Geo Environmental Strategy	180 days	Mon 03/01/22	Fri 09/09/22	0%	2 - Amey Staffordshire procurement and lead in																			
9		Scope/Procure and develop additional Transport Assessment inc BCR	150 days	Mon 03/01/22	Fri 29/07/22	0%	2 - Amey Staffordshire procurement and lead in																			
10		Utilities	680 days	Mon 03/01/22	Fri 09/08/24	0%																				
11		Issue C3 diversion inquiries	90 days	Mon 14/02/22	Fri 17/06/22	0%	2 - Amey Staffordshire proc																			
12		Co ordinate private utility plans	90 days	Mon 20/06/22	Fri 21/10/22	0%	10 - Issue C3 diversion inqu																			
13		C4 NRSWA notices	120 days	Mon 25/07/22	Fri 06/01/23	0%	16 - Geometric highway link																			
14		Place orders Public	120 days	Mon 26/02/24	Fri 09/08/24	0%	39 - Funding approval																			
15		Place Orders Private	120 days	Mon 26/02/24	Fri 09/08/24	0%	39 - Funding approval																			
16		Detailed Design to Planning	180 days	Mon 28/03/22	Fri 02/12/22	0%																				
17		Geometric highway link design	60 days	Mon 28/03/22	Fri 17/06/22	0%	4 - Procure/carry out Digita																			
18		Traffic signals design	60 days	Mon 20/06/22	Fri 09/09/22	0%	16 - Geometric highway link																			
19		Street lighting design	60 days	Mon 20/06/22	Fri 09/09/22	0%	16 - Geometric highway link																			
20		Earthworks and Geo environmental design	180 days	Mon 20/06/22	Fri 24/02/23	0%	16 - Geometric highway link design																			
21		Drainage Strategy and Design	180 days	Mon 20/06/22	Fri 24/02/23	0%	16 - Geometric highway link																			
22		Planning	535 days	Mon 22/11/21	Fri 08/12/23	0%																				
23		Planning strategy and procure consultants	30 days	Mon 22/11/21	Fri 31/12/21	0%																				
24		Develop/scope ES documentation required	150 days	Mon 03/01/22	Fri 29/07/22	0%	22 - Planning strategy and procure consultants																			
25		Develop and produce Planning ES documentation	250 days	Mon 28/03/22	Fri 10/03/23	0%	4 - Procure/carry out Digital Ground Model survey																			
26		Pre application	30 days	Mon 01/08/22	Fri 09/09/22	0%	23 - Develop/scope ES docu																			
27		Public Consultation	60 days	Mon 10/10/22	Fri 30/12/22	0%	5 - Scope/Procure/carry out																			
28		Full Planning submission	15 days	Mon 13/03/23	Fri 31/03/23	0%	24 - Develop and produce P																			

Project: Project1
Date: Mon 13/12/21

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	% Complete	Depends on	2021		Half 1, 2022			Half 2, 2022			Half 1, 2023			Half 2, 2023			Half 1, 2024			Half 2, 2024	Half 1, 2025
								S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S
29		Planning consultation and Committee decision	180 days	Mon 03/04/23	Fri 08/12/23	0%	27 - Full Planning submission																			
30		Land and Orders	610 days	Mon 03/01/22	Fri 03/05/24	0%																				
31		Scope and agree legal land negotiations	60 days	Mon 03/01/22	Fri 25/03/22	0%	2 - Amey Staffordshire procurement and lead in																			
32		Open up land negotiations with land owners	120 days	Mon 28/03/22	Fri 09/09/22	0%	30 - Scope and agree legal land negotiations																			
33		Produce land plans	30 days	Mon 20/06/22	Fri 29/07/22	0%	16 - Geometric highway link																			
34		Commence land transfer	120 days	Mon 11/12/23	Fri 24/05/24	0%	28 - Planning consultation and																			
35		Side Roads Orders	120 days	Mon 11/12/23	Fri 24/05/24	0%	28 - Planning consultation and																			
36		Funding	237 days	Thu 10/11/22	Fri 06/10/23	0%																				
37		Prepare Full Business Case inc interim reviews	250 days	Mon 10/10/22	Fri 22/09/23	0%	5 - Scope/Procure/carry out Ecology surveys																			
38		Submit Full Business Case for approval and funding (LA)	10 days	Mon 25/09/23	Fri 06/10/23	0%	36 - Prepare Full Business Case inc interim reviews																			
39		Submit Full Business Case for approval and funding (TfGM)	10 days	Mon 25/09/23	Fri 06/10/23	0%	36 - Prepare Full Business Case inc interim reviews																			
40		Funding approval	100 days	Mon 09/10/23	Fri 23/02/24	0%	38 - Submit Full Business Case																			
41		Procurement to start of Construction Programme	620 days	Mon 20/06/22	Fri 01/11/24	0%																				
42		Commence ECI	180 days	Mon 20/06/22	Fri 24/02/23	0%	16 - Geometric highway link																			
43		Produce Works Information	120 days	Mon 25/09/23	Fri 08/03/24	0%	36 - Prepare Full Business Case																			
44		Issue for Target Cost pricing (assume Framework)	70 days	Mon 11/03/24	Fri 14/06/24	0%	42 - Produce Works Information																			
45		Review and agree Target Cost	30 days	Mon 17/06/24	Fri 26/07/24	0%	43 - Issue for Target Cost pricing																			
46		Pre-commencement Ecology surveys	60 days	Mon 05/08/24	Fri 25/10/24	0%																				
47		Cabinet approval and let contract	30 days	Mon 29/07/24	Fri 06/09/24	0%	44 - Review and agree Target Cost																			
48		Contract award and mobilise	40 days	Mon 09/09/24	Fri 01/11/24	0%	46 - Cabinet approval and let contract																			
49		Commence construction works Nov 2024 (2 and 1/4 years to early 2027)	0 days	Mon 22/11/21	Mon 22/11/21	0%																				

22/11

Project: Project1 Date: Mon 13/12/21	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			